

# Seqwater Dam Improvement Program

## e-update



### Leslie Harrison Dam upgrade

The \$24 million Leslie Harrison Dam Upgrade is now underway and is expected to be completed by mid-2019.

Seqwater's contractor, Fulton Hogan, has established site facilities and preparation work is now complete. This includes the installation of environmental control measures to prevent or minimise impacts. Clearing of small areas of vegetation in the project footprint has been completed to enable work to get underway.

#### Construction management plans

During community consultation earlier this year, Seqwater made a commitment to share summaries of the contractor's Environmental Management and Traffic Management plans. Both of these plans are now available on the project website at [yourseqwater.com.au/leslie-harrison-dam-upgrade](http://yourseqwater.com.au/leslie-harrison-dam-upgrade). These plans identify how Fulton Hogan has responded to community concerns including safety around Capalaba State College, impacts on nearby residents and impacts on the environment particularly to native wildlife.

#### Construction update

Construction of the temporary bridge over the spillway is underway. The bridge's footings and headstocks have been completed. Components of the bridge itself are on site with the structure expected to take shape over the coming weeks. The temporary bridge is expected to be ready for construction traffic by late August.

Major earthworks for a coffer dam on the old Tingalpa Creek line are well progressed. Piling is now underway for construction of a concrete wall at the toe of the dam wall to allow work on the weighted berm to commence.

Noise, dust and vibration gauges have been installed between the work area and nearby residences. Retention basins have been constructed to capture and treat dirty water from site and prevent it entering waterways. Erosion and sediment controls are in place and protected vegetation areas have been fenced off.

#### What to expect

Until construction of the temporary bridge over the spillway is completed, most construction traffic will continue to access the site via local streets including Larbonya Crescent and Willowie Crescent.

Minor disturbances associated with construction should be expected including noise from the use of heavy machinery. Every effort will be made to minimise impacts to residents.

Work hours are 7am to 5.30pm Monday to Friday and, when required, on Saturdays 7.30am to 2pm. Construction workers will be travelling to site on local roads for half an hour before and after work hours.

#### Contact the team

If you have any questions about the upgrade, Fulton Hogan's project contact details are:

Phone: 1800 405 086 (during work hours)

Email: [LeslieHarrisonDam@fultonhogan.com](mailto:LeslieHarrisonDam@fultonhogan.com)

We will continue to keep the community informed about the project's progress. If you know of anyone who would like to receive regular updates, please forward this update to them and ask them to contact the team.

For further details about the Leslie Harrison Dam Upgrade including our traffic and environmental management plans, visit [yourseqwater.com.au/leslie-harrison-dam-upgrade](http://yourseqwater.com.au/leslie-harrison-dam-upgrade)

*Site establishment works are now complete.*



*Noise, dust and vibration monitors are in place near residential areas.*



*A temporary bridge over the spillway is under construction*



*Cleared vegetation was mulched, with the mulch donated to several local schools.*

Thank you for your patience and understanding while this essential work is carried out.



-----Safe Stamp-----  
Your Anti-virus Service scanned this email. It is safe from known viruses.  
For more information regarding this service, please contact your service provider.